



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	Proterra Properties
Project:	Winsome, LLC
Entech Job #	202064

CONCRETE TEST

CG			Test #:	6		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:	
6/29/2021	4	4500	1:00 PM	24	6/30/2021	

Specimen Type	Test Type	Type of Cure
Cylinders 4x8	Field	Tank

Contractor:	Supplier:	Mix Design Number
Terra Builders	Martin Marietta	ZCD4195

Truck Number	Ticket Number	Batch Time:
1634	68110795	12:11 PM

Location:
 Pond Forebay for Pond 5 on the East side of the pond.

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
6.0	6.2	138.7	75	79

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3470	5710			
	5580			
	5250			
Average:	Average:	Average:	Average:	Average:
3470	5510			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
7/6/2021	7/27/2021			

Remarks:
 28 Day Results

Specifications:	Break Sequence:
4500 PSI, 5-8% Air, 8" Max Slump	1 @ 7, 3 @ 28

Summary Comments:
 Terra Builders, Martin Marietta

Reviewed By: *RAY*

