



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	Proterra Properties
Project:	Winsome, LLC
Entech Job #	202064

CONCRETE TEST

J. Barnhart			Test #: 9		
Date: 7/13/2021	# of Specimens: 4	Specified Strength (psi): 4500	Time of Test: 1:55 PM	Hours Field Cured: 26	Lab Receive Date: 7/14/2021

Specimen Type	Test Type	Type of Cure
Cylinders 4x8	Field	Tank

Contractor: Terra Builders	Supplier: Martin Marietta	Mix Design Number: ZCD4195
Truck Number: 1631	Ticket Number: 68111770	Batch Time: 12:13 PM

Location
 Pond Trickle Channel; 20' West off of the Northwest corner of Lot #22.

Slump (in.): 4.0	Air (%): 6.0	Unit Weight (PCF): 138.6	Concrete Temp (°F): 74	Air Temp (°F): 79
------------------	--------------	--------------------------	------------------------	-------------------

7-Day Strength	28-Day Strength	-Day Strength	56-Day Strength	-Day Strength
3730	5200			
	4840			
	5180			
Average: 3730	Average: 5070	Average:	Average:	Average:
Break Date: 7/20/2021	Break Date: 8/10/2021	Break Date:	Break Date:	Break Date:

Remarks:
 28 Day Results

Specifications: 4500 PSI, 4" Max Slump, 5-8% Air	Break Sequence: 1@7, 3@28
---	------------------------------

Summary Comments:
 Terra Builders, Martin Marietta

Reviewed By: *[Signature]*

