



ENTECH
 ENGINEERING, INC.
 505 Elkton Drive
 Colorado Springs, CO 80907
 (719) 531-5599 • (719) 531-5238 (fax)

| | |
|--------------|---------------------|
| Client: | Proterra Properties |
| Project: | Winsome, LLC |
| Entech Job # | 202064 |

CONCRETE TEST

| | | | | | |
|----------------------------|-------------------|--------------------------------|------------------------|----------------------------|----------------------------|
| J. Barnhart | | | Test #: 7 | | |
| Date: 7/2/2021 | # of Specimens: 4 | Specified Strength (psi): 4500 | Time of Test: 12:50 PM | Hours Field Cured: 28 | Lab Receive Date: 7/3/2021 |
| Specimen Type | | Test Type | | Type of Cure | |
| Cylinders 4x8 | | Field | | Tank | |
| Contractor: Terra Builders | | Supplier: Martin Marietta | | Mix Design Number: ZCD4195 | |
| Truck Number: 648 | | Ticket Number: 68111043 | | Batch Time: 11:01 AM | |

Location:
 Foundation Wall; 50' North of lot #22.

| | | | | |
|------------------|--------------|--------------------------|------------------------|-------------------|
| Slump (in.): 3.5 | Air (%): 6.0 | Unit Weight (PCF): 140.6 | Concrete Temp (°F): 78 | Air Temp (°F): 64 |
|------------------|--------------|--------------------------|------------------------|-------------------|

| 7-Day Strength | 28-Day Strength | -Day Strength | 56-Day Strength | -Day Strength |
|----------------------|-----------------------|---------------|-----------------|---------------|
| 4180 | 4630 | | | |
| | 4770 | | | |
| | 5300 | | | |
| Average: 4180 | Average: 4900 | Average: | Average: | Average: |
| Break Date: 7/9/2021 | Break Date: 7/30/2021 | Break Date: | Break Date: | Break Date: |

Remarks:
 28 Day Results

| | |
|--|------------------------------|
| Specifications: 4500 PSI, 5-8% Air, 4" Max Slump | Break Sequence: 1@7, 3@28 |
| Summary Comments: Terra Builders, Martin Marietta | |

Reviewed By: *[Signature]*

