## ENG-PUDSP21006-R3-GEC.pdf Markup Summary

12 (2)



Subject: Callout Page Index: 12

Date: 11/1/2021 10:54:33 PM

Author: dsdrice

Color: Layer: Space:

Page Label: 12

Provide downstream easement and conveyance or spreader system



Subject: Callout Page Index: 12

Date: 11/3/2021 4:54:23 PM

Author: dsdrice

Color: Layer: Space:

Page Label: 12

High velocity needs protection

16 (3)



Subject: Callout Page Index: 16

Date: 11/1/2021 10:53:39 PM

Author: dsdrice

Color: Layer:
Space:

Page Label: 16

The downstream conveyance needs to accommodate undetained 100-year flow.



Subject: Callout Page Index: 16

Date: 11/4/2021 1:35:52 PM

Author: dsdrice
Color: Layer:
Space:
Page Label: 16

A cutoff wall is recommended to prevent spillway

failure.



Subject: Contractor Page Index: 16

Date: 11/4/2021 1:40:48 PM

Author: EPC Stormwater - Glenn Reese

Color: Layer: Space:

Page Label: 16

Consider using soil riprap for the overflow per detail in Chapter 12 of MHFD USDCMv2, pg 12-33

as well as placing ECB.