

EL PASO COUNTY GRADING AND EROSION CONTROL PLAN CHECKLIST

EPC Project Number: EGP232

| | Revised: October 2021 | Applicant | EPC |
|---|---|-----------|-----|
| 1. GRADING AND EROSION CONTROL PLAN (complete form using Y, N, N/A in the "Applicant" column) | | | |
| а | Vicinity map | Υ | Υ |
| b | Adjacent city/town/jurisdictional boundaries, subdivision names, and property parcel numbers labeled | Υ | Υ |
| С | North arrow and acceptable scale (1"=20' to 1"=100') | Υ | Y |
| d | Legend for all symbols used in the plan | Υ | Υ |
| е | Existing and proposed property lines. Proposed subdivision boundary for subdivision projects | Υ | Υ |
| f | All existing structures | Υ | Υ |
| g | All existing utilities | Υ | Υ |
| h | Construction site boundaries | Υ | Υ |
| i | Existing vegetation (notes are acceptable in cases where there is no notable vegetation, only grasses/weeds, or site has already been stripped) | Υ | Υ |
| j | FEMA 100-yr floodplain | Υ | N/A |
| k | Existing and proposed water courses including springs, streams, wetlands, detention ponds, stormwater quality structures, roadside ditches, irrigation ditches and other water surfaces. Show maintenance of pre-existing vegetation within 50 feet of a receiving water | Υ | Y |
| I | Existing and proposed contours 2 feet or less (except for hillside) | Υ | Y |
| m | Limits of disturbance delineating all anticipated areas of soil disturbance | Υ | Υ |
| n | Identify and protect areas outside of the construction site boundary with existing fencing, construction fencing or other methods as appropriate | Υ | Υ |
| 0 | Off-site grading clearly shown and called out | N/A | N/A |
| р | Areas of cut and fill identified | Υ | Υ |
| q | Conclusions from soils/geotechnical report and geologic hazards report incorporated in grading design (slopes, embankments, materials, mitigation, etc.) | Υ | Y |
| r | Proposed slopes steeper than 3:1 with top and toe of slope delineated. Erosion control blanketing or other protective covering required | N/A | N/A |
| s | Stormwater flow direction arrows | N/A | Υ |
| t | Location of any dedicated asphalt / concrete batch plants | N/A | N/A |
| u | Areas used for staging, storage of building materials, soils (stockpiles) or wastes. The use of construction office trailers requires PCD permitting | Y | Υ |
| ٧ | All proposed temporary construction control measures, structural and non-structural. Temporary construction control measures shall be identified by phase of implementation to include" "initial," "interim," and "final" or shown on separate phased maps identifying each phase | N/A | Y |
| w | Vehicle tracking provided at all construction entrances/exits. Construction fencing, barricades, and/or signage provided at access points not to be used for construction | Υ | Υ |
| х | Temporary sediment ponds provided for disturbed drainage areas greater than 1 acre | Υ | Υ |