

Y - Satisfies criteria

N - Needs to be addressed

EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

ACCEPTED for FILE Engineering Review

08/31/2023 4:10:04 PM Elizabeth Nijkamp, PE EPC Department of Public Works

EPC Project Number: SF 22-30

	Revised: October 2021	Applicant	EPC
1. <u>S</u> 7	FORMWATER MANAGEMENT PLAN (in the "Applicant" column specify the page number for each item)		
1	Applicant (owner/designated operator), SWMP Preparer, Qualified Stormwater Manager, and Contractor Information. (On cover/title sheet)	Y	Y
2	Table of Contents	Υ	Y
3	Site description and location to include: vicinity map with nearest street/crossroads description	Υ	Υ
4	Narrative description of construction activities proposed (e.g., may include clearing and grubbing, temporary stabilization, road grading, utility / storm installation, final grading, final stabilization, and removal of temporary control measures)	Y	Y
5	Phasing plan – may require separate drawings indicating initial, interim, and final site phases for larger projects. Provide "living maps" that can be revised in the field as conditions dictate	Υ	Y
6	Proposed sequence for major activities: Provide a construction schedule of anticipated starting and completion dates for each stage of land-disturbing activity depicting conservation measures anticipated, including the expected date on which the final stabilization will be completed	Y	Y
7	Estimates of the total site area and area to undergo disturbance; current area of disturbance must be updated on the SWMP as changes occur	Y	Υ
8	Soil erosion potential and impacts on discharge that includes a summary of the data used to determine soil erosion potential	Y	Y
9	A description of existing vegetation at the site and percent ground cover and method used to determine ground cover	Y	Υ
10	Location and description of all potential pollution sources including but not limited to: disturbed and stored soils; vehicle tracking; management of contaminated soils; loading and unloading operations; outdoor storage of materials; vehicle and equipment maintenance and fueling; significant dust generating process; routine maintenance activities involving fertilizers, pesticides, herbicides, detergents, fuels, solvents, oils, etc.; on-site waste management; concrete truck/equipment washing; dedicated asphalt, concrete batch plants and masonry mixing stations; non-industrial waste such as trash and portable toilets	Y	Y
11	Material handling to include spill prevention and response plan and procedures	Υ	Υ
12	Spill prevention and pollution controls for dedicated batch plants	Υ	Υ
13	Other SW pollutant control measures to include waste disposal and off-site soil tracking	Υ	Υ
14	Location and description of any anticipated allowable non-stormwater discharge (ground water, springs, irrigation, discharge covered by CDPHE Low Risk Guidance, etc.)	Υ	Y
15	Name(s) of ultimate receiving waters; size, type and location of stormwater outfall or storm sewer system discharge	Υ	Υ
16	Description of all stream crossings located within the project area or statement that no streams cross the project area	Υ	Y



EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

EPC Project Number: SF 22-30

	Revised: October 2021	Applicant	EPC			
17	SWMP Map to include:					
17a	construction site boundaries	Υ	Υ			
17b	flow arrows to depict stormwater flow directions	Y	Υ			
17c	all areas of disturbance	Υ	Υ			
17d	areas of cut and fill	Υ	Υ			
17e	areas used for storage of building materials, soils (stockpiles) or wastes	Y	Υ			
17f	location of any dedicated asphalt / concrete batch plants	Y	Υ			
17g	location of all structural control measures	Y	Υ			
17h	location of all non-structural control measures	Y	Υ			
17i	springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water	Υ	Υ			
18	Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details	Υ	Υ			
19	Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc.	Υ	Υ			
20	Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards	Υ	Υ			
21	Procedure describing how the SWMP is to be revised	Υ	Υ			
22	Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.)	Y	Y			
23	Specification that final vegetative cover density is to be 70% of pre-disturbed levels	Y	Y			
24	Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment	Υ	Y			
25	Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site	Y	Y			
26	If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s)	Υ	Y			
	Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation.					
2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS						
а	Grading and Erosion Control Plan (signed)					
b	Erosion and Stormwater Quality Control Permit (ESQCP) (signed)	Υ				



EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

EPC Project Number: SF 22-30

	Revised: October 2021	Applicant	EPC				
3. APPLICANT COMMENTS							
а							
b							
С							
4. <u>C</u>	HECKLIST REVIEW CERTIFICATIONS						
а	Applicant: The Stormwater Management Plan was prepared under my direction and specification and specif	Y	Y				
b	Review Engineer: The Stormwater Management Plan was reviewed and found to meet the checklist requirements except where otherwise noted or allowed by an approved deviation request. Stormwater Review 05/18/2023 3:20:27 PM Review Engineer Glenn Reese, P.E. EPC Department of Public Works		Y				