

# EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

Revised 5/21/07

1) Applicant (owner/ designated operator), Prepared By, SWMP Administrator, and Contractor Information.

Resolved - DTorres  
02/28/2019 4:22:46 PM

2) Table of Contents.

Resolved - DTorres  
02/28/2019 4:23:04 PM

3) Site description and location to include vicinity map (not just Section, Township, Range)

Resolved - DTorres  
02/28/2019 4:23:47 PM

4) Narrative description of construction activities proposed (e.g., may include clearing and grubbing, temporary stabilization, road grading, utility / storm installation, final grading, final stabilization, and removal of temporary control measures).

Resolved - DTorres  
02/28/2019 4:42:01 PM

5) Phasing plan – may require separate drawings indicating initial, interim, and final site phases for larger projects. Provide “living maps” that can be revised in the field as conditions dictate.

Resolved - DTorres  
02/28/2019 5:16:55 PM

6) Proposed sequence for major activities: Provide a construction schedule of anticipated starting and completion dates for each stage of land-disturbing activity depicting conservation measures anticipated, including the expected date on which the final stabilization will be completed.

Resolved - DTorres  
02/28/2019 5:23:30 PM

7) Estimates of the total site area and area to undergo disturbance.

Resolved - DTorres  
02/28/2019 4:47:16 PM

8) An estimate of runoff coefficients before and after project construction (may not be required with next State update).

Unresolved - DTorres  
02/28/2019 5:16:43 PM

9) Soil erosion potential and potential impacts upon discharge.

Resolved - DTorres  
02/28/2019 4:49:04 PM

10) A description of existing vegetation at the site and percent ground cover.

Resolved - DTorres  
02/28/2019 4:48:17 PM

11) The location and description of any other potential pollution sources such as fueling (mobile or stationary), chemical storage, etc.

Resolved - DTorres  
02/28/2019 4:49:42 PM

12) Material handling to include spill prevention and response procedures.

Resolved - DTorres  
02/28/2019 5:18:45 PM

13) Spill prevention and pollution controls for dedicated batch plants.

Resolved - DTorres  
02/28/2019 5:18:50 PM

14) Other SW pollutant control measures to include waste disposal and off site soil tracking.

Resolved - DTorres  
02/28/2019 5:20:30 PM

15) The location and description of any anticipated non-stormwater components of discharge (springs, irrigation, etc.).

Resolved - DTorres  
02/28/2019 4:51:07 PM

16) The name of ultimate receiving waters; size, type and location of stormwater outfall or storm sewer system discharge.

Resolved - DTorres  
02/28/2019 4:51:48 PM

17) SWMP Map to include:

Resolved - DTorres  
02/28/2019 4:54:21 PM

a) construction boundaries

b) all areas of disturbance

c) areas of cut and fill

d) areas used for storage of building materials, soils or wastes (stockpiles)

e) location of any dedicated asphalt / concrete batch plants

f) major erosion control facilities or structures (sedimentation ponds, etc.)

g) springs, streams, wetlands and other surface waters

h) boundaries of FEMA mapped 100 year flood plain

18) Narrative description of structural BMPs to be used, including silt fence, straw bales, check dams, sediment basins, drainage swales, etc. Ensure method is ECM / DCM approved.

Resolved - DTorres  
02/28/2019 5:01:48 PM

19) Description of non-structural BMPs to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc.

Resolved - DTorres  
02/28/2019 5:16:30 PM

20) Technical drawing details for BMP installation and maintenance.

Resolved - DTorres  
02/28/2019 5:27:54 PM

21) Procedure for how the SWMP will be revised.

Resolved - DTorres  
02/28/2019 5:20:54 PM

22) Description of Final Stabilization and Long-term Stormwater Quality (describe measures to control SW pollutants after construction operations have been completed.

Resolved - DTorres  
02/28/2019 5:22:18 PM

23) Provide for vegetative cover density to be 70% of pre-disturbed levels.

Resolved - DTorres  
02/28/2019 5:21:14 PM

24) Outline of permit holder inspection procedures to install, maintain, and effectively operate BMPs, to manage erosion and sediment.

Resolved - DTorres  
02/28/2019 5:25:56 PM

25) Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site.

Resolved - DTorres  
02/28/2019 5:25:44 PM

Please note: all items need to be addressed. If not applicable, explain; simply identifying "not applicable" will not satisfy CDPHE requirement of explanation.