



Y - Satisfies criteria

√ - Needs to be addressed

EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

EPC Project Number:

	Revised: October 2021	Applicant	EPC
1. <u>S</u> 1	TORMWATER MANAGEMENT PLAN (in the "Applicant" column specify the page number for each item)		
1	Applicant (owner/designated operator), SWMP Preparer, Qualified Stormwater Manager, and Contractor Information. (On cover/title sheet)		Y
2	Table of Contents		Υ
3	Site description and location to include: vicinity map with nearest street/crossroads description		Υ
4	Narrative description of construction activities proposed (e.g., may include clearing and grubbing, temporary stabilization, road grading, utility / storm installation, final grading, final stabilization, and removal of temporary control measures)		Υ
5	Phasing plan – may require separate drawings indicating initial, interim, and final site phases for larger projects. Provide "living maps" that can be revised in the field as conditions dictate		Y
	Proposed sequence for major activities: Provide a construction schedule of anticipated starting and completion dates for each stage of land-disturbing activity depicting conservation measures anticipated, including the expected date on which the final stabilization will be completed		Y
7	Estimates of the total site area and area to undergo disturbance; current area of disturbance must be updated on the SWMP as changes occur		Υ
	Soil erosion potential and impacts on discharge that includes a summary of the data used to determine soil erosion potential		Υ
9	A description of existing vegetation at the site and percent ground cover and method used to determine ground cover		N
	Location and description of all potential pollution sources including but not limited to: disturbed and stored soils; vehicle tracking; management of contaminated soils; loading and unloading operations; outdoor storage of materials; vehicle and equipment maintenance and fueling; significant dust generating process; routine maintenance activities involving fertilizers, pesticides, herbicides, detergents, fuels, solvents, oils, etc.; on-site waste management; concrete truck/equipment washing; dedicated asphalt, concrete batch plants and masonry mixing stations; non-industrial waste such as trash and portable toilets		Y
11	Material handling to include spill prevention and response plan and procedures		Υ
12	Spill prevention and pollution controls for dedicated batch plants		Υ
13	Other SW pollutant control measures to include waste disposal and off-site soil tracking		Υ
14	Location and description of any anticipated allowable non-stormwater discharge (ground water, springs, irrigation, discharge covered by CDPHE Low Risk Guidance, etc.)		Y
15	Name(s) of ultimate receiving waters; size, type and location of stormwater outfall or storm sewer system discharge		Y
16	Description of all stream crossings located within the project area or statement that no streams cross the project area		N



EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

EPC Project Number:

17a construction site boundaries 17b flow arrows to depict stormwater flow directions 17c all areas of disturbance 17d areas of cut and fill 17d areas of cut and fill 17e areas used for storage of building materials, soils (stockpiles) or wastes 17f location of any dedicated asphalf / concrete batch plants 17g location of all structural control measures 17h location of all non-structural control measures 17h location of all non-structural control measures 17h location of all non-structural control measures 17h location of all structural control measures 17h location of all structural control measures 17h location of all structural control measures 17e springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water 18 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 19 Description of all instructural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 19 Description of all instructural measure installation and maintenance; custom or other jurisdictions details used must meet or exceed EPC standards 19 Procedure describing how the SWMP is to be revised 20 Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 21 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 22 Volutine of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 26 If this project relies on control measures owned or operated by another entity, a documented		Revised: October 2021	Applicant	EPC			
17b flow arrows to depict stormwater flow directions Y 17c all areas of disturbance Y 17d areas of cut and fill Y 17e areas used for storage of building materials, soils (stockpiles) or wastes Y 17f location of any dedicated asphalt / concrete batch plants Y 17g location of all structural control measures Y 17h location of all non-structural control measures Y 18 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 19 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 20 Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards Perocedure describing how the SWMP is to be revised Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) Specification that final vegetative cover density is to be 70% of pre-disturbed levels Y 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identif	17	SWMP Map to include:					
areas of disturbance 17d areas of cut and fill	17a	construction site boundaries		Y			
areas of cut and fill 7 areas used for storage of building materials, soils (stockpiles) or wastes 7 location of any dedicated asphalt / concrete batch plants 7 location of all structural control measures 7 location of all structural control measures 7 location of all non-structural control measures 7 location of all non-structural control measures 7 springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water 8 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 9 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 9 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 9 Procedure describing how the SWMP is to be revised 10 Percedure describing how the SWMP is to be revised 11 Procedure describing how the SWMP is to be revised 12 Procedure describing how the SWMP is to be revised 12 Procedure describing how the SWMP is to be revised 13 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 14 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 15 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 16 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 17 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 18 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" w	17b	flow arrows to depict stormwater flow directions		Y			
17e areas used for storage of building materials, soils (stockpiles) or wastes Y 17f location of any dedicated asphalt / concrete batch plants Y 17g location of all structural control measures Y 17h location of all non-structural control measures Y 17h location of all non-structural control measures Y 17i springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water 18 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 19 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards 20 Procedure describing how the SWMP is to be revised Procedure describing how the SWMP is to be revised 22 Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels Y 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "no	17c	all areas of disturbance		Y			
17f location of any dedicated asphalt / concrete batch plants 17g location of all structural control measures 17h location of all non-structural control measures 17h location of all non-structural control measures 17i springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water 18 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 19 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 20 Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards 21 Procedure describing how the SWMP is to be revised 22 Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 8 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 9 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2 ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	17d	areas of cut and fill		Y			
17g location of all structural control measures 17h location of all non-structural control measures 17i springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water 18 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 19 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 20 Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards 21 Procedure describing how the SWMP is to be revised 22 Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 18 If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) 26 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 27 Additional Reports/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	17e	areas used for storage of building materials, soils (stockpiles) or wastes		Υ			
17h location of all non-structural control measures 17i springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water 18 Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details 19 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 20 Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards 21 Procedure describing how the SWMP is to be revised 22 Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 16 If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) 26 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 27 Additional Reports/PERMITS/DOCUMENTS 28 Grading and Erosion Control Plan (signed)	17f	location of any dedicated asphalt / concrete batch plants		Υ			
springs, streams, wetlands and other surface waters, including areas that require maintenance of pre-existing vegetation within 50 feet of a receiving water Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards Procedure describing how the SWMP is to be revised Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) Specification that final vegetative cover density is to be 70% of pre-disturbed levels Violutine of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation.	17g	location of all structural control measures		Υ			
Narrative description of all structural control measures to be used. Modifications to EPC standard control measures must meet or exceed County-approved details Poscription of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards Procedure describing how the SWMP is to be revised Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) Specification that final vegetative cover density is to be 70% of pre-disturbed levels Villine of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design Nease note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. Additional reports/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	17h	location of all non-structural control measures		Y			
control measures must meet or exceed County-approved details 19 Description of all non-structural control measures to be used including seeding, mulching, protection of existing vegetation, site watering, sod placement, etc. 20 Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards 21 Procedure describing how the SWMP is to be revised 22 Procedure describing how the SWMP is to be revised 22 Secription of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 16 If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) 26 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 27 ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	17i			Y			
protection of existing vegetation, site watering, sod placement, etc. Technical drawing details for all control measure installation and maintenance; custom or other jurisdiction's details used must meet or exceed EPC standards Procedure describing how the SWMP is to be revised Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) Specification that final vegetative cover density is to be 70% of pre-disturbed levels Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	18			Y			
jurisdiction's details used must meet or exceed EPC standards Procedure describing how the SWMP is to be revised Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) Specification that final vegetative cover density is to be 70% of pre-disturbed levels Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation.	19	· · · · · · · · · · · · · · · · · · ·		Y			
Description of Final Stabilization and Long-term Stormwater Quality (describe nonstructural and structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	20			Y			
structural measures to control SW pollutants after construction operations have been completed, including detention, water quality control measure etc.) 23 Specification that final vegetative cover density is to be 70% of pre-disturbed levels 24 Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment 25 Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site 26 If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) 27 Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 28 ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	21	Procedure describing how the SWMP is to be revised		Υ			
Outline of permit holder inspection procedures to install, maintain, and effectively operate control measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	22	structural measures to control SW pollutants after construction operations have been completed,		Y			
measures to manage erosion and sediment Record keeping procedures identified to include signature on inspection logs and location of SWMP records on-site If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	23	Specification that final vegetative cover density is to be 70% of pre-disturbed levels		Υ			
If this project relies on control measures owned or operated by another entity, a documented agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	24			Υ			
agreement must be included in the SWMP that identifies location, installation and design specifications, and maintenance requirements and responsibility of the control measure(s) Please note: all items above must be addressed. If not applicable, explain why, simply identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	25)	N			
identifying "not applicable" will not satisfy CDPHE requirement of explanation. 2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS a Grading and Erosion Control Plan (signed)	26	agreement must be included in the SWMP that identifies location, installation and design		N			
a Grading and Erosion Control Plan (signed)							
	2. ADDITIONAL REPORTS/PERMITS/DOCUMENTS						
b Erosion and Stormwater Quality Control Permit (ESQCP) (signed)	а	Grading and Erosion Control Plan (signed)					
	b	Erosion and Stormwater Quality Control Permit (ESQCP) (signed)					



EL PASO COUNTY STORMWATER MANAGEMENT PLAN CHECKLIST

EPC Project Number:

	Revised: October 2021	Applicant	EPC				
3. APPLICANT COMMENTS							
а							
b							
С							
4. <u>C</u> I	HECKLIST REVIEW CERTIFICATIONS						
	Applicant: The Stormwater Management Plan was prepared under my direction and supervision and is correct to the best of my knowledge and belief. Said Plan has been prepared according to the criteria established by the County and State for Stormwater Management Plans. Provide signature and date. Engineer of Record and/or Qualified Stormwater Manager Signature						
b	Review Engineer: The Stormwater Management Plan was reviewed and found to meet the checklist requirements except where otherwise noted or allowed by an approved deviation request. Review Engineer Date						