



**ENTECH**  
 ENGINEERING, INC.  
 505 Elkton Drive  
 Colorado Springs, CO 80907  
 (719) 531-5599 • (719) 531-5238 (fax)

Client:	FLRD #5
Project:	Forest Lakes Residential Development, Filing 5
Entech Job #	192273

**CONCRETE TEST**

<b>PG</b>			Test #:	<b>33</b>		
Date:	# of Specimens	Specified Strength (psi)	Time of Test	Hours Field Cured	Lab Receive Date:	
9/21/2020	4	4000	9:10 AM	24	9/22/2020	
<b>Specimen Type</b>		<b>Test Type</b>		<b>Type of Cure</b>		
<b>Cylinders 4x8</b>		<b>Field</b>		<b>Tank</b>		
Contractor:		Supplier:		Mix Design Number		
Ideal Concrete		Action Ready Mix		A45BD67FCG		
Truck Number		Ticket Number		Batch Time:		
525		55838		8:22 AM		


Location:  
 Curb and gutter, southeast side of Forest Lakes Drive at entrance to development  
 (39.059184, -104.897483)

Slump (in.):	Air (%):	Unit Weight (PCF):	Concrete Temp (°F)	Air Temp (°F)
2.0	6.0	141.1	75	61

<i>7-Day Strength</i>	<i>28-Day Strength</i>	<i>-Day Strength</i>	<i>56-Day Strength</i>	<i>-Day Strength</i>
3660	4740			
	4880			
Average:	Average:	Average:	Average:	Average:
3660	4810			
Break Date:	Break Date:	Break Date:	Break Date:	Break Date:
9/28/2020	10/19/2020			

Remarks:  
**28 Day Results**

Specifications: 4000 PSI, 5-8% Air, 4" Max Slump	Break Sequence: 1 @ 7, 2 @ 28, 1 @ hold
Summary Comments: Ideal Concrete, Action Ready Mix	



Reviewed By: *RPJ*